

architects



engineers

AR. SAMEER A. ABHYANKAR

ENGINEER'S CERTIFICATEQuarterly Report for quarter ending –March 2020

YEAR- 2019-20

(For Multistoried Building Projects)

Certificate No:

Issue Date:

PROJECT NAME: OASIS
 ADDRESS: Oasis Building, Shivalay Colony, Indore
 PROMOTER NAME: Shiv Vatika Real Estate
 RERA Registration Number- P-IND-17-1448

Date(s) of inspection of site-

This is to certify that I have inspected the project site for certifying estimated cost, quality and value of work executed on actual on-site construction for the Real Project mentioned above.

I. Following technical professionals were consulted by me for verification and certification of the cost:

- (i) Architect/Engineer Name- Ar. Sameer Abhyankar
- (ii) Structural Engineer Name- Er. Yogendra Singh
- (iii) MEP Consultant Name-
- (iv) Quantity Surveyor Name- Er. Yogendra Singh

2. We have estimated the cost of the completion of the civil, MEP and allied works of the project. Our estimated cost calculations are based on the drawings/plans made available to us by the Promoter or his authorized person and the Schedule of items and quantity for the work done as calculated by Quantity Surveyor, the fair assumption of the cost of material, labor and other inputs made by developer and the site inspection carried out by us.

3. Our estimate of the Cost for completion of the project and value of work executed up to the reported quarter in Tables A and B also includes cost of development of common facilities. The value of work done is based on the actual inspection. Item wise physical status of the project is given in Table -C

TABLE A

Block/Wing/Tower bearing Name /Number (as per project documents) -----
 (to be prepared separately for each Building /Wing of the Real Estate Project/phases.)

S.No.	Particulars	Amount in Lakh

The Synetics Design Studio
 Architect, Engineer
 59-A, Saraswati Nagar, INDORE
 Ar. SAMEER ABHYANKAR
 Proprietor

1	Total Estimated cost of the building/wing/block (based on the original Estimated cost)	Rs.545.00
2	Cost of Additional/ Extra Items not included in the original Estimated Cost, if any. #	Rs -
3	Total cost (sum of 1 and 2 above)	Rs.545.00
4	Cumulative cost of work executed up to present quarter	Rs.210.39
5	Value of Work done in Percentage (s.no 4/s.no 3*100)	38.60 %
6	Balance Cost to be incurred (3-4)	Rs.334.61
<i>(Enclose separate sheets for the cost calculations for each unit/bldg. or tower)</i>		

TABLE B

Internal & External Development work and common amenities

(To be prepared for the entire registered phase of the Real Estate Project)


S. No	Particulars	Amounts
1	Total Estimated cost of the Internal and External Development Works including common amenities and facilities in the layout as on date of Permission from Competent Authority. (based on the original Estimated cost)	Rs
2	Cost of Additional/ Extra Items not included in the Estimated Cost #	Rs
3	Total cost (sum of 1 and 2 above)	Rs
4	Cumulative cost of work executed up to present quarter	Rs
5	Value of Work done in Percentage (s.no 4/s.no 3*100)	%
6	Balance Cost to be incurred (3-4)	Rs
<i>(Enclose separate sheet for the cost calculations)</i>		

TABLE - C (To be given for each block separately)

Block/ Building-

Total No of Floors approved -

S.No.	Items Particulars	Current Physical Status	Percent completion of the Item (%)
1	Foundation, basement and Plinth	complete	100%
2	Structure work	complete	100%
3	Brickwork and Walls	complete	100%
4	Plaster	Complete for stilt and f.f	10%
5	Plaster	incomplete	0%
6	Flooring	Rcc complete	50%
7	Staircase	Plaster floor finish incomplete	0%
8	Lift installation (Numbers approved/ Numbers installed)	Incomplete(2 nos.)	0%
9	Water supply	incomplete	0%
10	Electrification	Concealed conduiting up to fifth floor	40%
11	Sewerage Treatment Plant (STP)	incomplete	0%
12	Common area, Lobbies etc.	Rcc and brick work complete	30%


The Synetics Design Studio
 Architect, Engineer
 59-A, Saraswati Nagar, INDORE
 Ar. SAMEER ABHYANKAR
 Proprietor

12	Fire system	incomplete	0%
13	Club house / community hall etc.	na	na
14	Other amenities as per T&CP approval	na	na
<i>Please add rows for additional items of the project as assured in Broacher or advertisement or approved by competent authority</i>			

This is to certify that after inspection of the items of work executed so far, I have satisfied myself that the material, formwork and workmanship of all items executed are complying with the relevant Indian Standards, fair engineering practices and code of practice for those items. The quality of construction and services is acceptable and safe in my opinion.

Signature of Engineer

Name (in full) sameer arun abhyankar

Address-59,a,saraswati nagar,Annapurna road,indore

(License Number or Authority- M.L.H.-arch/15/20.indore munciple corporation)

Note:

1. Please provide details of each of the block in Table A (or A-1, A-2, A-3,etc.) above separately.
 2. The estimated cost includes all labor, material, equipment and machinery required to carry out entire work including common facilities, but does not include marketing/advertising costs, salaries not directly attributable to the project, and loan/interest repayment to financial institutions.
- # Attach the List of Extra/ additional items executed if any with Cost (which were not part of the original Estimate of the total Cost) and justification for the same in Annexures A and B.


The Synetics Design Studio
 Architect, Engineer
 59-A, Saraswati Nagar, INDORE
Ar. SAMEER ABHYANKAR
 Proprietor